

**Format “C”**  
**Geo Tagged Photograph (JPG Format) with detail Template enclosed**

Geo Tagged Photographs of Work No.1	S.No.	1
	Name of the work with location	Construction of Revenue Complex at R.S. Pura Jammu
	Department/ Organization	Revenue Department (4059-Land Reforms Sector)
	Executing Agency	PWD
	Block / District	Jammu
	AA Cost (Rs. In Lakhs)	371.23
	Total Cost of Completion/ Expdt. Incurred ending 31/2022 (Rs. In lakhs)	366.52
	Date of Start(Month/Year)	2011-12
	Date of Completion (MM/YY)	March 2022
	No. of beneficiaries	150000(Approx.)

## Construction of Revenue Complex at R. S Pura Jammu



Geo Tagged Photographs of Work No.2	S.No.	2
	Name of the work with location	Construction of Composite Patwar Khana at Nehama Pulwama
	Department/ Organization	Revenue Department (4059-Land Reforms Sector)
	Executing Agency	PWD
	Block / District	Jammu
	AA Cost (Rs. In Lakhs)	38.91
	Total Cost of Completion/ Expdt. Incurred ending 31/2022 (Rs. In lakhs)	32.13
	Date of Start(Month/Year)	2019-20
	Date of Completion (MM/YY)	March 2022
	No. of beneficiaries	5000(Approx)

## Construction of Composite Patwar Khana at Nehama Pulwama



Geo Tagged Photographs of Work No.3	S.No.	3
	Name of the work with location	Construction of Niabat office at Dadshara Pulwama
	Department/ Organization	Revenue Department (4059-Land Reforms Sector)
	Executing Agency	JK Housing Board
	Block / District	Pulwama
	AA Cost (Rs. In Lakhs)	61.38
	Total Cost of Completion/ Expdt. Incurred ending 31/2022 (Rs. In lakhs)	43.16
	Date of Start(Month/Year)	2019-20
	Date of Completion (MM/YY)	March 2022
	No. of beneficiaries	10000(Approx)



## Construction of Niabat office at Dadshara Pulwama



Geo Tagged Photographs of Work No.4	S.No.	4
	Name of the work with location	Construction of Niabat Office at Tral Pulwama
	Department/ Organization	Revenue Department (4059-Land Reforms Sector)
	Executing Agency	JK Housing Board
	Block / District	Pulwama
	AA Cost (Rs. In Lakhs)	61.38
	Total Cost of Completion/ Expdt. Incurred ending 31/2022 (Rs. In lakhs)	43.60
	Date of Start(Month/Year)	2019-20
	Date of Completion (MM/YY)	March 2022
	No. of beneficiaries	12000(Approx)

## Construction of Niabat Office at Tral Pulwama





Geo Tagged Photographs of Work No.5	S.No.	5
	Name of the work with location	Renovation of Divisional Commissioner office complex tankipora Kashmir.
	Department/ Organization	Revenue Department (4059-Land Reforms Sector)
	Executing Agency	PWD
	Block / District	Srinagar
	AA Cost (Rs. In Lakhs)	20.00
	Total Cost of Completion/ Expdt. Incurred ending 31/2022 (Rs. In lakhs)	18.10
	Date of Start(Month/Year)	2021-22
	Date of Completion (MM/YY)	March 2022
	No. of beneficiaries	-

**Renovation of Divisional Commissioner office complex tankipora Kashmir.**

